BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: 87

Item Name: Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Second floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		First Floor						
	1	8.50	-	-	18.10	-	153.85	
	1	5.10	-	-	4.30	-	21.93	
	1	5.90	-	-	11.20	-	66.08	
	1	6.10	-	-	5.85	-	35.69	
	1	17.30	-	-	1.20	-	20.76	
Front	1	4.50	-	-	6.90	-	31.05	
Bathroom 1	1	2.40	-	-	2.60	-	6.24	
Bathroom 2	1	2.40	-	-	3.90	-	9.36	
Bathroom 3	1	4.60	-	-	2.50	-	11.50	
	1	10.00				-	10.00	
	1	12.38				-	12.38	
	1	26.56				-	26.56	
allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
Beam Bottom								
	1	5.00	-	-	0.30	-	1.50	
	1	10.60	-	-	0.30	-	3.18	
	1	16.90	-	-	0.30	-	5.07	
	1	16.20	-	-	0.30	-	4.86	
	1	9.35	-	-	0.30	-	2.81	
	1	7.95	-	-	0.30	-	2.39	
	1	9.20	-	-	0.30	-	2.76	
	1	2.65	-	-	0.30	-	0.80	
	1	3.45	-	-	0.30	-	1.04	
	1	11.05	-	-	0.30	-	3.32	
	1	4.30	-	-	0.30	-	1.29	
	1	18.86	-	-	0.30	-	5.66	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Scanned with CamScanner

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	1	4.20	-	-	0.30	-	1.26	
	1	21.80	-	-	0.30	-	6.54	
	1	3.40	-	-	0.30	-	1.02	
	1	1.35	-	-	0.30	-	0.41	
	1	17.30	-	-	0.30	-	5.19	
						Total Qty Work Done	464.19	Sqm
						Qty Payable in this bill	464.19	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

28/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **88**

Item Name: Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Third floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		First Floor						
	1	8.50	-	-	18.10	-	153.85	
	1	5.10	-	-	4.30	-	21.93	
	1	5.90	-	-	11.20	-	66.08	
	1	6.10	-	-	5.85	-	35.69	
	1	17.30	-	-	1.20	-	20.76	
Front	1	4.50	-	-	6.90	-	31.05	
Bathroom 1	1	2.40	-	-	2.60	-	6.24	
Bathroom 2	1	2.40	-	-	3.90	-	9.36	
Bathroom 3	1	4.60	-	-	2.50	-	11.50	
	1	10.00				-	10.00	
	1	12.38				-	12.38	
	1	26.56				-		
allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
Beam Bottom								
	1	5.00	-	-	0.30	-	1.50	
	1	10.60	-	-	0.30	-	3.18	
	1	16.90	-	-	0.30	-	5.07	
	1	16.20	-	-	0.30	-	4.86	
	1	9.35	-	-	0.30	-	2.81	
	1	7.95	-	-	0.30	-	2.39	
	1	9.20	-	-	0.30	-	2.76	
	1	2.65	-	-	0.30	-	0.80	
	1	3.45	-	-	0.30	-	1.04	
	1	11.05	-	-	0.30	-	3.32	
	1	4.30	-	-	0.30	-	1.29	
	1	18.86	-	-	0.30	-	5.66	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬಿಪಿಎಂಪಿ ಬೆಂಗಳೂರು

Scanned with CamScanner

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	1	4.20	-	-	0.30	-	1.26	
	1	21.80	-	-	0.30	-	6.54	
	1	3.40	-	-	0.30	-	1.02	
	1	1.35	-	-	0.30	-	0.41	
	1	17.30	-	-	0.30	-	5.19	
						Total Qty Work Done	464.19	Sqm
						Qty Payable in this bill	464.19	Sqm

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು ದಕ್ಷಿಣ ವಲಯ

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

28/6/

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	94	
Item Name:	Providing 20mm thick cement plaster in single coat with cement mortor 1:3, to Stone masonary & concrete Surface including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.- First Floor	

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		First Floor						
Toilet 1	1	3.00	-	-	2.60	-	7.80	
Toilet 2	1	2.40	-	-	2.90		6.96	
Toilet 3	1	4.60	-	-	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು			
Sides	1	16.71	-	-	0.80		5.01	
					Total Qty Work Done		30.81	Sqm
					Qty Payable in this bill		23.00	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	95
Item Name:	Providing 20mm thick cement plaster in single coat with cement mortor 1:3, to Stone masonary & concrete Surface including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.- Second Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Secound Floor						
Toilet 1	1	3.00	-	-	2.60	-	7.80	
Toilet 2	1	2.40	-	-	2.90	-	6.96	
Toilet 3	1	4.60	-	-	2.40	-	11.04	
Sides	1	16.71	-	-	0.90	-	15.03	
						Total Qty Work Done	**30.31**	**Sqm**
						Qty Payable in this bill	**23.00**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: 96

Item Name: Providing 20mm thick cement plaster in single coat with cement mortor 1:3, to Stone masonary & concrete Surface including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.- Third Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Third Floor						
Toilet 1	1	3.00	-	-	2.60	-	7.80	
Toilet 2	1	2.40	-	-	2.90	-	6.96	
Toilet 3	1	4.60	-	-	2.40	-	11.04	
Sides	1	16.71	-	-	0.30	-	5.01	
						Total Qty Work Done	**30.81**	**Sqm**
						Qty Payable in this bill	**23.00**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6.

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	97
Item Name:	KSRB 15.8.2 Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		All Floor						
Column	15	17.00	-	-	-	-	255.00	
						Total Qty Work Done	255.00	Mtr
						Qty Payable in this bill	250.00	Mtr

Contractor Representative

QUALITY CONSULTANTS Bangalore

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	98
Item Name:	KSRB 15.8.2 Providing and fixing plaster mesh 200mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		All Floor						
	15	20.00	-	-	-	-	300.00	
						Total Qty Work Done	300.00	Mtr
						Qty Payable in this bill	300.00	Mtr

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

30/6/

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	99
Item Name:	KSRB 15.9 Providing and fixing Corner beads 45x45mm size manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along exposed corners of walls, coloumns, lintels including cost of materials, labour for fixing complete . (length of mesh be measured for payment)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		All Floor						
	1	45.00	-	-	-	-	45.00	
						Total Qty Work Done	45.00	Mtr
						Qty Payable in this bill	45.00	Mtr

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	153	
Item Name:	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembledincluding making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - Ground Floor	

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Ground Floor						
	D	3	6.80	-	-	0.13	0.075	0.19	
							Total Qty Work Done	0.19	Cum
							Qty Payable in this bill	0.19	Cum

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6/

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner